



Engineering Department

DEPARTMENT OF PUBLIC WORKS
TOWN OF ARLINGTON
51 Grove Street
Arlington, Massachusetts 02476
Telephone (781) 316-3320
Fax (781) 316-3281

Memorandum

Massachusetts Department of Transportation

FOREST STREET PROJECT

Introduction:

The Massachusetts Department of Transportation; Construction Division is currently managing the construction of the Forest Street Transportation Improvement Project. This work consists of roadwork and drainage improvements along a section of Forest St. from Huntington Road to the Winchester Town Line. During this project the contractor is also replacing and upgrading the 8" water main within the limits of the project.

Construction began on July 18th, including performing required test pits, installing the temporary bypass water main and installing required water gate valves. Installation of the water main began at the Newland Rd. intersection. Due to the presence of ledge and the close proximity of a gas main, the work zone was moved to the Park Avenue intersection with work progress being made towards the Winchester Town Line.

Construction Progress: *updated September 14, 2011*

Currently the work being performed consists of the removal of the old and installation of the new 8" water main and miscellaneous fittings, valves and connections. At the time of preparation the current construction status of the project is as follows:

- Water Main installation is completed from Huntington Road to #285 Forest Street.
- Installation of connections and fittings is currently underway in the Forest Street intersections with Hancock St. and Brand St. This work will require water shut downs for a limited number of residents. Notifications have/will be sent to those whose water service will be affected.
- Temporary paving has been completed on the water main trench for the lower Forest Street section.