

## **AHS Building Committee, Communications Subcommittee**

Met 2/29/24 at 12:30pm (meeting held via Zoom)

Present: Amy Speare (Chair), Liz Homan, Weslie Pierre, Kirsi Allison-Ampe, Joan Roman

### **I. Schedule Update**

- Phase 3 schedule has changed from December 2024 to February 2025
  - Winter athletics will not be able to use new gymnasium, wrestling will stay in the cafeteria, gymnastics will stay off site
  - The move into the Phase 3 buildings is aligned with February vacation
  - Phase 4 schedule not affected
  - Amy & Kirsi will work on an update for the website

### **II. Old Business**

- January 20 Phase 2 open house went very well
  - Estimate 2,000 visitors
  - Lots of interest in the preschool
  - Amy is working with ACMi and Dr Janger to film a virtual tour of the new Phase 2 spaces

### **III. New Business**

- Dr Janger is working on a website where parents and community members can buy a brick for the new walkway to the athletics field. This is a Friends of AHS fundraiser.
- AHS administration has received 5 student submissions for the mural in the cafeteria which will be reviewed by the Interiors Subcommittee
- The Building Committee is preparing for a meeting in early April with the Conservation Commission about extending the Order of Conditions for the artificial turf fields.

Meeting adjourned at 1:15pm

Next meeting date: TBD